

## DAMBOA MONDAY MARKET RENOVATION WORK SCHEDULES FOR 30 DAYS

	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	
DAYS	Mor	Tue	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Wed	Thu	
<b>CHART</b>																										
3																										
3																										
4																										
12																										
8																										
9																										
11																										
14																										
8																										
11																										
10																										
10																										
10																										
9																										
9																										
9																										
30																										
30																										
3																										



26	27	28	29	30	31	1	2	3	4
----	----	----	----	----	----	---	---	---	---

Fri	Sat	sun	Mon	Tue	Wed	Thu	Fri	Sta	Sun
-----	-----	-----	-----	-----	-----	-----	-----	-----	-----

REMARKS

--	--	--	--	--	--	--	--	--	--	--	--	--

										Receiving rehabilitation materials
										Beneficiary selection
										Removing of existing roof members and excavation
										laying of block work
										Iron bending work
										construction and casting of columns, lintels nd beams
										construcion of roof members
										plastering work
										Electrical piping
										Ceilling nogging and ceiling board laying
										laying of roofing sheets
										fixing of doors and windows
										Floor screeding
										Ceiling painting
										ceiling fan intallations, lighting and socket points fittings
										Wall painting
										General labour work
										General cleaning work
										Beneficiary cash disbursement

--	--

---