

MALKOHI PRIMARY SCHOOL RENOVATION WORK WORK SCHEDULES

	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23
DAYS	Mor	Tue	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Wed	Thu	Fri	Sat	Sun	Mon	Tue
CHART																							
2																							
2																							
5																							
1																							
3																							
5																							
5																							
4																							
5																							
2																							
2																							
4																							
5																							
5																							
2																							
20																							
5																							
2																							

REMARKS

--	--	--	--	--	--

Beneficiary selection

Removing of existing roof members and excavation

laying of block work

Iron bending work

construction and casting of columns

construcion of roof members

plastering work

Electrical piping

Ceilling nogging and ceiling board laying

laying of roofing sheets

fixing of doors and windows

Floor screeding

Ceiling painting

ceiling fan intallations, lighting and socket points fittings

Wall painting

General labour work

General cleaning work

Beneficiary cash disbursement